

Project Summary

- For **Immediate Assistance** see contacts at the bottom of the page. Phase I Improvements include updates to the city's sanitary sewer, watermain, storm sewer, & roadway infrastructure.

Weekly Update

- The contractor will be finishing the sub-cut on 6th Street and Pacific Avenue. They will continue to work on the curb and gutter.

Looking Ahead

- The contractor will be working on grading behind the curb and gutter, as well as general cleanup around town. The concrete subcontractor will be back to complete the concrete work.

Key Notes

- The public is urged to use caution throughout this construction season and to stay clear of all construction equipment & areas being actively worked on.
- Please use caution when driving on the roads of the project. Not all roads will be passible at all times. Use caution when roads are muddy due to rain.
- Once the concrete is poured, it needs 7 days of cure time before any traffic is allowed on it. Please refrain from driving on any curb and gutter or driveways until after this time frame. Concrete can be walked on after 24 hours.



Please Utilize the following Contacts for any Questions or Concerns:

Ben Roehl | 320-260-0927 | Lead Resident Project Representative

Amber Muir | 701-200-4373 | Construction Administration

Josiah Rostad | 218-770-1608 | Signing Engineer